Pre-FAT/Routine	
FAT	


Grid Vision T&D Sdn.Bhd.

Factory Acceptance Test Record DF1725IED RTU

Project Name	
Contract No.	

Approval				
	Name	Company	Date	Signature
Prepared by:	Muhammad Nor Farhan	Grid Vision T&D	17 th December 2024	Jy.
Reviewed by:	Lim Yee Chin	Grid Vision T&D	17 th December 2024	At-
Verified by:	Ir. Ts. Ramlah Binti Awang	Tenaga Nasional Berhad		

Rev 02 / Eff. Date: 17/12/2024 QA05-F06



Change Log

No.	Date	Rev No.	Remark
1	22/12/2022	00	Initial Release
2	24/2/2024	00	• Revise parameter setting for AI, IEC101.
3	16/5/2024	01	Separate Test Procedure and Test Record
4	10/9/2024	01	 Update firmware version and date for MCU-1-A and MCU-4-A. Change Force to 0 setting under AI Card Module.
5	17/12/2024	02	 Add Ecolink LED in accessories list. Add another firmware check under Processor Functional Test. Update IEC104 Channel Redundancy Test Procedure. Combine Physical and Functional result in 1 page. Add checkbox and signature box in FAT flowchart. Add tester's competency verification. Update IOA for I/O Fail. Add COM-6-A Module. Add Appendix for I/O Test Setup.





FORM REF	1725IED-FAT-TR		
FORM DESCRIPTION	RTU FAT RECORD	FORM VERSION	02
	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	2 of 39
FAT – TEST RECORD REF:	TABLE OF CONTENT	RECORD SHEET NO.	1 of 1

Table of Contents Overall FAT Result
Factory Acceptance Test Summary
FAT Log6
FAT Attendance 6
Pre-Requisites
1.0 Approved Engineering Drawings
2.0 Bill of Quantity
3.0 SGP Certificate8
4.0 RTU Panel IP Certificate8
5.0 Test Equipment Record8
6.0 Measuring Equipment Record
7.0 Software Record9
8.0 Pre-FAT Record9
9.0 Tester's Competency9
Declaration
1.0 Product Declaration
2.0 Test Setup
Accessories Declaration and Inspection
1.0 Electronic Accessories
2.0 RTU Panel Accessories
Inspection – RTU Panel
1.0 Panel Information
2.0 Physical and Quality Inspection
Inspection – Subrack
1.0 Subrack Information
2.0 Physical and Quality Inspection
Inspection – Power Supply Module
1.0 Physical and Quality Inspection
2.0 Functional Test – Power Supply





FORM REF	1725IED-FAT-TR		
FORM DESCRIPTION	RTU FAT RECORD	FORM VERSION	02
	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	3 of 39
FAT – TEST RECORD REF:	TABLE OF CONTENT	RECORD SHEET NO.	1 of 1


Inspection – Processor	
1.0 Physical and Quality Inspection	19
2.0 Functional Test - Processor	19
3.0 IEC101 Initialization	20
4.0 IEC104 Initialization	20
5.0 DNP3 Initialization	21
Inspection – COM-6-A	
1.0 Physical and Quality Inspection	22
2.0 Functional Test – COM-6-A	22
1.0 Physical and Quality Inspection	23
2.0 Functional Test – Digital Input Module	23
Inspection – Digital Output Module	
1.0 Physical and Quality Inspection	24
2.0 Functional Test – Digital Output Module	24
3.0 Dummy Breaker and CES Functional Test	25
4.0 Buzzer Test	25
Inspection – Analog Input Module	
1.0 Physical and Quality Inspection	26
2.0 Functional Test – Analog Input Module	26
Inspection – Analog Output Module	
1.0 Physical and Quality Inspection	27
2.0 Functional Test – Analog Output Module	27
RTU Power Up	28
Parameter Setting	
1.0 Processor Parameter Setting	
1.1 MCU-1-A	29
1.2 MCU-4-A	29
2.0 Digital Input Parameter Setting	
2.1 Under Card Module	30
2.2 Under Logical Module	30





FORM REF	1725IED-FAT-TR		
FORM DESCRIPTION	RTU FAT RECORD	FORM VERSION	02
	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	4 of 39
FAT – TEST RECORD REF:	TABLE OF CONTENT	RECORD SHEET NO.	1 of 1

3.0 Digital Output Parameter Setting	
3.1 Under Card Module	31
3.2 Under Logical Module	31
4.0 Analog Input Parameter Setting	
4.1 Under Card Module	32
4.2 Under Logical Module	32
5.0 Analog Output Parameter Setting	
5.1 Under Card Module	33
5.2 Under Logical Module	33
6.0 IEC101 Parameter Setting.	32
7.0 IEC104 Parameter Setting.	35
8.0 DNP3 Parameter Setting	36
Virtual Alarm Test	37
Channel Redundancy Test	38
1.0 IEC101	38
2.0 IEC104	38
3.0 DNP3	38
Limit of Authority	39



1.0 Overall Pre-FAT/FAT Result

RTU Serial No.		
PASS T		
FAIL		
REMARKS:		
Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name: Date:	Name: Date:	

TENAGA NASIONAL			(2)
FORM REF	1725IED-FAT-TR-TS		
FORM DESCRIPTION	RTU FAT RECORD - TEST SUMMARY	FORM VERSION	02
DD O HEGT DETAILS	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	6 of 39
FAT – TEST RECORD REF:	FAT TEST SUMMARY	RECORD SHEET NO.	1 of 1

2.0 Factory Acceptance Test Summary


No.	Form Description	No. of Record	Result
1	Pre-Requisites		Pass/Fail
2	Declaration		Pass/Fail
3	Accessories		Pass/Fail
4	Physical Inspection		Pass/Fail
5	Parameter Setting		Pass/Fail
6	Functional Test		Pass/Fail
7	Channel Redundancy Test		Pass/Fail

3.0 FAT Log

Dav	Time		Took Activity
Day	Start	End Test Activity	Test Activity
1			
2			
3			

4.0 FAT Attendance

Date	Name	Company	Designation	Signature
		Grid Vision T&D	Tester	
		Grid Vision T&D	Tester	
		TNBR/TNBLabs	QAI	



1.0 Approved Drawings

Drawing Title	Drawing No.	Revision	Approved Date	ок
Telecontrol Overview Drawing	GV TNBD 0614 B02 TOD			
RTU Configuration Drawing	GV TNBD 0614 B01 RCF			
RTU Cubicle Internal Wiring Drawing	GV TNBD 0614 V01 RIW			
RTU Cubicle Drawing	GV TNBD 0614 U01 CDW			
RTU Parameter List	GV TNBD 0614 T01 PM			
RTU Cable Drawing	GV TNBD 0614 T11 RCS			

2.0 Bill of Quantity

No.	Module Name	Part Number	Quantity	Firmware Version
1	RTU Subrack	1725IED_SUBRACK 19"		N/A
2	RTU Subrack	1725IED_SUBRACK 2/3 19"		N/A
3	RTU Subrack	1725IED_SUBRACK 1/2 19"		N/A
4	RTU Processor Board	1725IED_MCU-1-A		4.11.024 24 Aug 2024
5	RTU Processor Board	1725IED_MCU-4-A		4.02.008 24 Nov 2023
6	RTU Digital Input Module	1725IED_DI-32-24V		N/A
7	RTU Digital Input Module	1725IED_DI-16-24V-A		N/A
8	RTU Digital Input Module	1725IED_DI-16-110V		N/A
9	RTU Digital Output Module	1725IED_CO-8-A		N/A
10	RTU Digital Output Module	1725IED_CO-16-A		N/A
11	RTU Analog Input Module	1725IED_DCAI-8-A		N/A
12	110/220V Power Supply Board	1725IED_POWER-110/220V		N/A
13	24V Power Supply Board	1725IED_POWER-24V-A		N/A
14	Communication Module	1725IED_COM-6-A	·	N/A

TENAGA NASIONAL			G/
FORM REF	1725IED-FAT-TR-PR		
FORM DESCRIPTION	RTU FAT RECORD – PRE- REQUISITES	FORM VERSION	02
DD 0 12 02 DD 11 0	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	8 of 39
FAT – TEST RECORD REF:	FAT PRE-REQUISITE	RECORD SHEET NO.	1 of 1

3.0 SGP Certificate

Item	Serial Number
DF1725IED RTU SGP Certificate	D2023-0510:0014

4.0 Panel IP Certificate


No.	RTU Panel Type	IP Rating	Certificate Number	Applicable
1	Floor Standing – Indoor	IP51	2017EEA0204	
2	Floor Standing – Outdoor	IP54	2021EA1541	
3	Wall Mounted – Indoor	IP51	2015EEA0091	
4	Wall Mounted – Outdoor	IP54	2021EA1540	

5.0 Test Equipment Record

No.	Item	Brand	Model	Serial Number
1	Laptop			
2				
3				

6.0 Measuring Equipment Record

No.	Item	Brand	Model	Serial Number	Calibration Date	Calibration Due Date
1	Process Meter	Fluke	787			
2	Measuring Tape					
3	Digimatic Caliper					
4						



7.0 Software Record

No.	Item	Brand	Software Name	Version	OK
1	Diagnostic/Configuration Tool	Dong Fang	DFE Engineering Tool Software	3.02.009	
2	IEC101/IEC104/DNP3.0 Master Simulator	ASE	ASE2000 Version 1	1.56	


8.0 Pre-FAT Record

Pre-FAT Date	
Pre-FAT Result	Pass/Fail
Remarks/Notes	

9.0 Tester's Competency

No.	Tester's Name	Years of Experience
1		
2		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	



1.0 Product Declaration


Item	Description	Remarks
1	RTU Model	DF1725IED
		IEC101 □Single □Redundancy
2	Communication Protocol	IEC104 □Single □Redundancy
		DNP3 □Single □Redundancy
3	Туре	□Centralized □Decentralized
4	Power Supply Input	□110VDC □30VDC
		□24VDC Others:

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:


TENAGA NASIONAL			6 /
FORM REF	1725IED-FAT-TR-D		
FORM DESCRIPTION	RTU FAT RECORD – DECLARATION	FORM VERSION	02
	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	11 of 39
FAT – TEST RECORD REF:	FAT TEST SETUP	RECORD SHEET NO.	1 of 1

2.0 Test Setup

Notes: For I/O Test Setup, please refer Appendix: I/O Test Setup (i) to (iv).




Witnessed By:
(Signature/Official Stamp)
TNB QAI's
Name:
Date:



1.0 Electronic Accessories

Item	Accessories	Brand	Model		Quantity	Datasheet	OK
		DongFang	JHXH-121FF C-2a2b				
1	Dummy Breaker	IDEC	RR2KP-U			YES/NO	
		TE	KUL-11D15D				
		IDEC	RJ1S				
2	Fault Alarm Relay	TE	RT314024			YES/NO	
	[K2]	Shenler	RFT1CO024				
		Omron	MK2SP				
		IDEC	RJ1S				
3	Fault Alarm Relay	TE	RT314024			YES/NO	
3	[K3]	Shenler	RFT1CO024			I ES/NO	
		Omron	MK2SP				
	110VDC Power						
4	Supply Unit Surge	DongFang	PLPT-110VDC			YES/NO	
	Protector						
	30VDC Power		PLPT-30VDC	П			
5	Supply Unit Surge	DongFang	PLPT-30V-A	П		YES/NO	
	Protector						
6	UTP Cable Surge	APC	PNET1GB			YES/NO	
	Protector	DongFang	DF-LPT-ETH				
7	Modem Splitter	DongFang	DF1745MSN/DC24V			YES/NO	
8	Communication Surge	DongFang	RS232ISO			YES/NO	
6	Arrestor	Dong ang	RS232ISO-A			1 LS/110	
9	Lease Line Modem	TAINET	T-336CX			YES/NO	
10	Communication Surge Protector	CRITEC	UTB-30SP			YES/NO	
11	Fiber Modem	AD-net	AN-FM-RS232			YES/NO	
12	Router Switch	Four-Faith	F-R100			YES/NO	



2.0 RTU Panel Accessories

Item	Accessories	Brand	Model	Quantity	Datasheet	OK
		Schneider	A9F74206			
1	MCB DC	L&T	BB2006DC		YES/NO	
		Himel	HDB9Z632C6			
		Schneider	A9F74106			
2	MCB DC (Converter)	L&T	BB1006DC		YES/NO	
		Himel	HDB3wHN2C6			
		Schneider	A9F74106			
3	MCB DI	L&T	BB1006DC		YES/NO	
		Himel	HDB9Z631C6			
		Schneider	A9F74206			
4	MCB CES	L&T	BB2006DC		YES/NO	
		Himel	HDB9Z632C6			
		Schneider	A9F74206			
5	MCB Modem	L&T	BB2006DC		YES/NO	
		Himel	HDB3wHN2C6			
		Schneider	A9F74216			
6	MCB AC (F6)	L&T	BB20160C		YES/NO	
		Himel	HDB3wHN2C16			
		Schneider	A9F74216			
7	MCB AC (F6A)	L&T	BB20160C		YES/NO	
		Himel	HDB3wHN2C16			
		Schneider	A9A26924			
8	MCB Auxiliary Contact	L&T	BZA11006		YES/NO	
		Himel	HDB963DF			
		Seiko	ESN-C202X			
9	Control Enable Switch	K&N	CA10		YES/NO	
		Stilo	SA2061038CM			
10	DC/DC 110/24VDC Converter	Mean Well	SD-100D-24		YES/NO	


Rev 02 / Eff. Date: 17/12/2024






FORM REF	1725IED-FAT-TR-ACC		
FORM DESCRIPTION	RTU FAT RECORD – ACCESSORIES	FORM VERSION	02
PD 0 11 011 PD 11 0	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	14 of 39
FAT – TEST RECORD REF:	RTU PANEL ACCESSORIES INSPECTION	RECORD SHEET NO.	1 of 1

Item	Accessories	Brand	Model		Quantity	Datasheet	OK
		Higly	Z15G1307				
11	Door Switch	Himel	HXCMP-1307			YES/NO	
		Plasma	PMS-1307				
		Higly	Z15G1307				
12	Buzzer Switch	Himel	HXCMP-1307			YES/NO	
		Plasma	PMS-1307				
		Philips					
13	Panel Light	Lit By Cardi	LED-6500K-E27			YES/NO	
		Ecolink					
		Schneider	KB15-WE-G11				
14	Switch Socket Outlet	UMS	SP-2913A			YES/NO	
		Himel	HWDA13SS				
	Lamp Indicator DC	ATEC	AD22-22DS				
15	Supply	Shimatec	AD22B-22DS			YES/NO	
	Suppry	ATOMS	AD117				
	Lamp Indicator PTII	ATEC	AD22-22DS				
16	Lamp Indicator RTU Fault	Shimatec	AD22B-22DS			YES/NO	
	Tauit	ATOMS	AD117				
	Lama Indicator Dummy	ATEC	AD22-22DS				
17	Lamp Indicator Dummy CB Open	Shimatec	AD22B-22DS			YES/NO	
	СВ Ореп	ATOMS	AD117				
	Lamp Indicator Dummy	ATEC	AD22-22DS				
18	CB Close	Shimatec	AD22B-22DS			YES/NO	
	CB Close	ATOMS	AD117				
		Weidmuller	WTR2.5				
19	Terminal Block (DC	Phoenix	WTK2.5 UT2.5-MT			YES/NO	
19	Wetting/DO System)	Contact	MA2.5/5.SNB			I ES/NO	
		Entrelec	 WIA2.3/3.5ND				
		Weidmuller	WTR2.5				
20	Terminal Block	Phoenix	UT2.5-MT			YES/NO	
20	(I/O Plant)	Contact	MA2.5/5.SNB			I ES/NO	
		Entrelec	 WIA2.3/3.5ND	ш			
		Weidmuller	WTL6/1/STB				
	Terminal Block (DC	Phoenix	EN				
21	Plant/Input/Comm)	Contact	SAKTL 6 STB			YES/NO	
	riant/input/Comm)	Entrelec	URTK/S				
		Entreiec	M6/8.ST1				
		Weidmuller	WTL6/1/STB				
	Terminal Block (AC	Phoenix	EN				
22	Circuit)	Contact	SAKTL 6 STB			YES/NO	
	Circuity	Entrelec	URTK/S				
		Littletee	M6/8.ST1				



Item	Accessories	Brand		Model	Quantity	Datasheet	OK
	Terminal Block	Weidmuller [ם	WTR2.5 □			
23	(External Local	Phoenix Contact D	┚	UT2.5-MT □		YES/NO	
	Alarm - XE)	Entrelec [ם	MA2.5/5.SNB \square			
24	Earthing Bar	GV	וב	Copper		YES/NO	
25	Duggan	XGH]	AD22-22SM □		YES/NO]
25	Buzzer	ATOMS [AD116-BZ □		I ES/NO	Ц

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:



1.0 Panel Information


No.	Description	Record
1	RTU Serial No.	

2.0 Physical and Quality Inspection

No.	Inspection	Measurement (mm)	Manufacturer Tolerance	OK	NO
1	Panel Height		±5%		
2	Panel Width		±5%		
3	Panel Depth		±5%		

No	Inspection	OK	NO
1	The panel is free from defect e.g. scratches, deformities, corrosion, broken.		
2	The wirings are neat, tidy, proper, and accessible.		
3	The wire marker and ferrules are available, proper, and correct.		
4	The wire marker has source and destination stated.		
5	The terminal block arrangement is proper and tidy.		
6	All LED indicators are correct as per approved drawing.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:




1.0 Subrack Information

Subrack No.	Description		Record	
	Part Number	SUBRACK 19" □	SUBRACK 2/3 19" □	SUBRACK 1/2 19" □
	Serial Number			
	Part Number	SUBRACK 19" □	SUBRACK 2/3 19" □	SUBRACK 1/2 19" □
	Serial Number			
	Part Number	SUBRACK 19" □	SUBRACK 2/3 19" □	SUBRACK 1/2 19" □
	Serial Number			
	Part Number	SUBRACK 19" □	SUBRACK 2/3 19" □	SUBRACK 1/2 19" □
	Serial Number			
	Part Number	SUBRACK 19" □	SUBRACK 2/3 19" □	SUBRACK 1/2 19" □
	Serial Number			
	Part Number	SUBRACK 19" □	SUBRACK 2/3 19" □	SUBRACK 1/2 19" □
	Serial Number			
	Part Number	SUBRACK 19" □	SUBRACK 2/3 19" □	SUBRACK 1/2 19" □
	Serial Number			

2.0 Physical and Quality Inspection

Subrack No.	Inspection	OK	NO
	The subrack is free from defect e.g. scratches, deformities, corrosion, broken.		
	The subrack is free from defect e.g. scratches, deformities, corrosion, broken		
	The subrack is free from defect e.g. scratches, deformities, corrosion, broken		
	The subrack is free from defect e.g. scratches, deformities, corrosion, broken		
	The subrack is free from defect e.g. scratches, deformities, corrosion, broken		
	The subrack is free from defect e.g. scratches, deformities, corrosion, broken		
	The subrack is free from defect e.g. scratches, deformities, corrosion, broken		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's Name:	TNB QAI's Name:
Date:	Date:




Power Supply No.	Part Number	Subrack No.	Slot No.	Serial Number
	POWER-24V-A POWER 110-220V			

No.	Quality Inspection	OK	NO
1	The module is free from defect e.g. scratches, deformities, corrosion, broken.		

2.0 Functional Test – Power Supply

Input Voltage	Inspection	OK	NO
VDC	Power Supply Module is in good condition. Both 5V and 3.3V LED light up.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:




Processor No.	Part Number	Subrack No.	Slot No.	Serial Number
	MCU-1-A □ MCU-4-A □			

No.	Quality Inspection	OK	NO
1	The module is free from defect e.g. scratches, deformities, corrosion, broken.		
2	The jumper is set as per approved drawing.		

2.0 Functional Test - Processor

No.	Inspection	OK	NO
1	The PWR LED is permanently lights up.		
2	The RUN LED is blinking normally.		
3	Processor can be connected to maintenance tools.		
4	Firmware Version is 4.11.024 [24 Aug 2024] for MCU-1-A or 4.02.008 [24 Nov 2023] for MCU-4-A.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	




3.0 IEC101 Initialization

No.	Inspection	OK	NO
1	Send Link Status Request from ASE2000 to RTU.	П	
1	RTU should reply with Status of Link response .		
2	Send Reset Link Request from ASE2000 to RTU.	п	п
	RTU should reply with Ack/Fixed response.		
3	Send a Delay Acquisition Request from ASE2000 to RTU.		
3	RTU should reply with Delay Acquisition Response .	Ш	
4	Send a Clock Synchronization Request from ASE2000 to RTU.		
4	RTU should reply with Clock Synchronization Response.		
5	Send a Broadcast Clock Synchronization Request from ASE2000 to RTU using	п	п
3	CASDU = 65535 and RTU should reply with Clock Synchronization Response .		
6	Send an Interrogation Request from ASE2000 to RTU.	П	
U	RTU shall report all signals mapped to Master (without time tag).	Ц	Ш

4.0 IEC104 Initialization

No.	Inspection	OK	NO
1	Send STARTDT ACT from ASE2000 to RTU.	٦	
1	RTU should reply with STARTDT CON.		
2	Send TESTFR ACT from ASE2000 to RTU.	П	
	RTU should reply with TESTFR CON .]	
3	Send a Clock Synchronization Request from ASE2000 to RTU.		
	RTU should reply with Clock Synchronization Response.]	Ш
1	Send a Broadcast Clock Synchronization Request from ASE2000 to RTU using		
4	CASDU = 65535 and RTU should reply with Clock Synchronization Response .]	Ш
5	Send an Interrogation Request from ASE2000 to RTU.]
	RTU shall report all signals mapped to Master (without time tag).	Ш	


Witnessed By: (Signature/Official Stamp)
TNB QAI's
Name: Date:



5.0 DNP3.0 Initialization

No.	Inspection	OK	NO
1	Send Reset Link Request from ASE2000 to RTU.		
1	RTU should reply with Ack Response.		
2	Send Link Status Request from ASE2000 to RTU.]	
2	RTU should reply with Status of Link Response .		
3	Send a Delay Measurement Request from ASE2000 to RTU.]	
3	RTU should reply with Delay Measurement Response .		Ы
4	Send a Write Date & Time Request from ASE2000 to RTU.		
4	RTU should reply with Write Date & Time Response.		Ы
5	Send a Class 0 Data Request from ASE2000 to RTU.	П	
3	RTU shall report all signals mapped to Master.		Ы
6	Send Enable Unsolicited Request from ASE2000 to RTU.		
0	RTU should reply with Enable Unsolicited Response.	Ц	

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's Name: Date:	TNB QAI's Name: Date:



COM-6-A No.	Part Number	Subrack No.	Slot No.	Serial Number
	COM-6-A			

No.	Quality Inspection	OK	NO
1	The module is free from defect e.g. scratches, deformities, corrosion, broken.		
2	The jumper is set as per approved drawing.		

2.0 Functional Test – COM-6-A

No.	Inspection	OK	NO
1	The LED lights up based on which port we configured.		
2	The Tx and Rx for the used port is blinking.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	

TENAGA NASIONAL			(3)
FORM REF	725IED-FAT-TR-PIDI		
FORM DESCRIPTION	RTU FAT RECORD – INSPECTION	FORM VERSION	02
DD 0 112 CT D 114 C	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	23 of 39
FAT – TEST RECORD REF:	INSPECTION – DI MODULE	RECORD SHEET NO.	of

DI No.	Part Number	Subrack No.	Slot No.	Serial Number
	DI-16-24V-A □			
	DI-32-24V □			

No.	Quality Inspection	OK	NO
1	The module is free from defect e.g. scratches, deformities, corrosion, broken.		
2	The jumper is set as per approved drawing.		

2.0 Functional Test – Digital Input Module

No.	Doub [1/]	IOA/Index	(No.	Doub [1/		IOA		
	Singl [0/	e Bit	IEC101	IEC104	DNP3		Singl [0/	e Bit	IEC101	IEC104	DNP3
1	10/	1				17	To,	1			
2						18					
3						19					
4						20					
5						21					
6						22					
7						23					
8						24					
9						25					
10						26					
11						27					
12						28					
13						29					
14						30					
15						31					
16						32					

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:

TENAGA NASIONAL			G/
FORM REF	1725IED-FAT-TR-PIDO		
FORM DESCRIPTION	RTU FAT RECORD – INSPECTION	FORM VERSION	02
PD 0 11 011 PD 11 0	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	24 of 39
FAT – TEST RECORD REF:	INSPECTION – DO MODULE	RECORD SHEET NO.	of


Ι	OO No.	Part Num	ber	Subrack No.	Slot No.	Serial Number
		CO-8-A				
		CO-16-A				

No.	Quality Inspection	OK	NO
1	The module is free from defect e.g. scratches, deformities, corrosion, broken.		
2	The jumper is set as per approved drawing.		

2.0 Functional Test – Digital Output Module

No.	Double Con	nmand [1/2]	IOA/Index				
	Single Com	mand [1]	IEC101	IEC104	DNP3		
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's Name: Date:	TNB QAI's Name: Date:



3.0 Dummy Breaker and CES Functional Test

No.	Inspection	OK	NO
1	During CES ON:		
	Dummy Breaker LED turns GREEN when Dummy CB Open command is sent.		
2	During CES ON:		
	Dummy Breaker LED turns RED when Dummy CB Close command is sent.]	
2	During CES OFF:		
3	Dummy Breaker LED remain unchanged when Dummy CB Open command is sent.]	
4	During CES OFF:		
4	Dummy Breaker LED remain unchanged when Dummy CB Close command is sent.		

4.0 Buzzer Test

No.	Inspection	OK	NO
1	During CES ON: Close the Panel Door. No Buzzer should be triggered.		
2	During CES OFF: Close the Panel Door. Buzzer should be triggered.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	

TENAGA NASIONAL			(3)
FORM REF	1725IED-FAT-TR-PIAI		
FORM DESCRIPTION	RTU FAT RECORD – INSPECTION	FORM VERSION	02
DD O HEGT DETAILS	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	26 of 39
FAT – TEST RECORD REF:	INSPECTION – AI MODULE	RECORD SHEET NO.	of

	AI No.	Part Number	Subrack No.	Slot No.	Serial Number
Ī		DCAI-8-A			


No.	Quality Inspection	OK	NO
1	The module is free from defect e.g. scratches, deformities, corrosion, broken.		
2	The jumper is set as per approved drawing.		

2.0 Functional Test – Analog Input Module

Notes: Please write the report value reading in the Result box.

				Test						
	Current	0mA	4mA	8mA	12mA	16mA	20mA	T	OA/Inde	■ 7
Point	Daw	-2490 –	-10 – 10	2490 –	4990 –	7940 –	9990 –		OA/IIIue	X
No.	Raw	-2510	-10 – 10	2510	5010	7510	10010			
	Report	-8158 — -8225	-33 –	8158 -	16350 –	24542 –	32734 –	IEC101	IEC104	DNP3
	Keport	-8225	33	8225	16416	24608	32799	IECIUI	IEC104	DNF3
1										
2										
3										
4	Result									
5	Res									
6										
7										
8										

Tested By:	Witnessed By:
(Signature/Official Stamp)	(Signature/Official Stamp)
Tester's Name: Date:	TNB QAI's Name:




AO No.	Part Number	Subrack No.	Slot No.	Serial Number
	AO-2			

No.	Quality Inspection	OK	NO
1	The module is free from defect e.g. scratches, deformities, corrosion, broken.		
2	The jumper is set as per approved drawing.		

2.0 Functional Test – Analog Output Module

Point No.	Test					IOA			
Point No.	4mA	8mA	12mA	16mA	20mA	IEC101	IEC104	DNP3	
1									
2									

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:




1.0 RTU Power Up

No.	Test Parameter	Actual Reading	OK	NO
1	Panel Input Voltage (DC) = 110/48/30/24 Vdc			
2	Panel Input Voltage (AC) = 240 Vac			

No.	Inspection	OK	NO
1	The DC Lamp indication is 'ON' with GREEN LED.		
2	The Alarm Lamp indication is 'ON' with RED LED.		
3	The Dummy Breaker LED is 'OPEN = GREEN' or 'CLOSE = RED'.		
4	The panel light is 'ON' when door panel is opened. Panel light is 'OFF' when Door Switch is pressed.		
5	The 3 Pin 13A Socket is functional and can be used.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:



1.0 Processor Parameter Setting


1.1 MCU-1-A

No	Parameter	Standard Setting	OK	NO
1	Time Zone	UTC +08:00		
2	Employ NVRAM	YES		
3	Time delay (s)	20 seconds		
4	ClockSyn	60 minutes		

1.2 MCU-4-A

No	Parameter	Standard Setting	OK	NO
1	Time Zone	UTC +08:00		
2	Employ NVRAM	YES		
3	Time delay (s)	20 seconds		
4	ClockSyn	60 minutes		

Tested By:	Witnessed By:
(Signature/Official Stamp)	(Signature/Official Stamp)
(8	(8
Tester's	TNB QAI's
Name:	Name:
Date:	Date:




2.0 Digital Input Parameter Setting

2.1 Under Card Module

Na	Panamatan.	Standard Setting		OK	NO
No.	Parameter	SPI	DPI	OK	NU
1	Debounce	10ms	10ms		
2	Invert	NO	NO		
3	Chatter Time = Tc (ms)	1000	1000		
4	Number of Chatter = Nc	5	5		
5	Recovery Time = TRcvr	60	60		

No.	Parameter	Standard Setting		OK	NO
110.	1 at afficiet	SPI	DPI	OK	NO
1	Transmit SOE	YES	YES		
2	Transmit COS	NO	NO		
3	Info Code 1	(1)	(3)		
4	Info Code 2	(30)	(31)		
5	Event Buffer Mode	Uncovered (No Tick)	Uncovered (No Tick)		
6	SOE Buffer Size	1000	1000		
7	Priority	2	2		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:




3.0 Digital Output Parameter Setting

3.1 Under Card Module

No	Dawamatan	Standard Setting		ОК	NO
No.	Parameter	Double Command	Single Command	UK	NO
1	Reset Time (s)	20	20		
2	On Time (long: ms)	3000	3000		
3	On Time (short: ms)	3000	3000		

No	Parameter	Standard Setting		ОК	NO
No.	rarameter	Double Command	Single Command	OK	NO
1	DO Attribute	Trip & Close	Close		
2	Command Format	Double / Rise/Fall	Single		
3	SBO	SBO	SBO		
4	Priority	2	2		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)		
Signature/Official Stamp) Fester's Name:			
Tester's	TNB QAI's		
Name:	Name:		
Date:	Date:		




4.0 Analog Input Parameter Setting

4.1 Under Card Module

No.	Parameter	Standard Setting	OK	NO
1	AI Type	4-20mA		
2	Main Force to 0	YES		
3	Force to 0	75		

No.	Parameter	Standard Setting	OK	NO
1	Coe. a	32767		
2	Coe. b	10000		
3	Coe. c	0		
4	AI Multiply Coe	YES		
5	AI Event Buffer Size	1000		
6	Event Buffer Mode	Uncovered (No Tick)		
7	Deadband	100		
8	Info Code 1	Disable		
9	Info Code 2	(34) / (36)		
10	Priority	2		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:




5.0 Analog Output Parameter Setting

5.1 Under Card Module

No.	Parameter	Standard Setting	OK	NO
1	AO Type	4-20mA		
2	SBO	Direct		
3	Full Scale	0x7FFF		
4	Reset Time (s)	20		

No.	Parameter	Standard Setting		NO
1	Value Format	Normalized / Short floating		
2	SBO	SBO		
3	Max Value	32767		
4	Min Value	0		
5	Priority	2		


Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
	., 0
Tester's	TNB QAI's
Name:	Name:
Date:	Date:



6.0 IEC101 Parameter Setting

No.	Parameter	Standard Setting	OK	NO
1	Main Port	COM2		
2	Backup/Standby Port	COM3		
3	Protocol Name/No.	292. Slave_IEC101Sec		
4	Standby Mode	One Working Another Spare		
5	R&T Under Standby Machine	Neither Transmit nor Receive		
6	Breaking Time (ms)	20000		
7	Serial Type	RS232		
8	Baudrate	9600		
9	Data Bit	8		
10	Stop Bit	1		
11	Parity	Even		
12	Link Address Size	2 octets		
13	Cause of Transmission Size	1 octet		
14	Common Address Size	2 octets		
15	IOA Size	2 octets		
16	Alarm Time (s)	25		
17	Link Transmission Procedure	Unbalanced		
18	User ID	User_TNBD		


Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's Name: Date:	TNB QAI's Name: Date:



7.0 IEC104 Parameter Setting

No.	Parameter	Standard Setting	OK	NO
1	Main Port	EthernetA, Link2		
2	Backup/Standby Port	EthernetB, Link2		
3	Protocol Name/No.	114. Slave_IEC104Sec		
4	Standby Mode	Both Have Task		
5	Work Mode	TCP Server		
6	Port Address	2404		
7	Cause of Transmission Size	2 octets		
8	Common Address of ASDU Size	2 octets		
9	Information Object Address Size	3 octets		
10	Control Command Mode	CMD_BOTH		
11	Background Scan Time (s)	0		
12	T1 period	15 seconds		
13	T2 period	10 seconds		
14	T3 period	20 seconds		
15	K	12		
16	W	8		


Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date:



8.0 DNP3.0 Parameter Setting

No.	Parameter	Standard Setting	OK	NO
1	Main Port	EthernetA, Link 5		
2	Backup/Standby Port	EthernetB, Link 3		
3	Protocol Name/No.	68. Slave_DNP		
4	Standby Mode	BothHaveTask		
5	R&T Under Standby Machine	Receive Only		
6	Port Address	20000		
7	Address 1 = Source Address	1		
8	Address 2 = Destination Address	5		
9	Sync Time Mode	Enable		
10	Selfcheck	YES		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	



1.0 Virtual Alarm Test

Virtual Alarm	IOA/Index				
Virtuai Alariii	IEC101		IEC104	DNP3	
SOE Buffer Full	950		950	950	
Time Sync Alarm	951 [951	951	
RTU Health/Comm Fail	953 [953	953	
DI Module Fail					
DO Module Fail					
AI Module Fail					
AO Module Fail					

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	

TENAGA NASIONAL			G/
FORM REF	1725IED-FAT-TR-FTRT		
FORM DESCRIPTION	RTU FAT RECORD – REDUNDANCY TEST	FORM VERSION	02
DD 0 17 07 D D 17 0	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	38 of 39
FAT – TEST RECORD REF:	CHANNEL REDUNDANCY TEST	RECORD SHEET NO.	1 of 1

Channel Redundancy Test

1.0	IEC101

No.	Procedure	OK	NO
1	Start by polling IEC101 through Main Channel (COM2).		
2	Simulate any Digital Input signal and verify ASE2000 received the signal.		
3	Do not stop ASE2000 and move the ASE Serial Cable from COM2 to COM3.		
4	IEC101 communication will resume through COM3 after around 20 – 30 seconds.		
5	Simulate any Digital Input signal and verify ASE2000 receive the data.		


2.<u>0 IEC104</u>

No.	Procedure	OK	NO
1	Start by polling IEC104 through Main Channel (Ethernet1).		
2	Simulate any Digital Input signal and verify ASE2000 received the signal.		
3	Stop ASE2000 and move the LAN Cable from ETH1 to ETH2.		
4	Start polling IEC104 again through ETH2.		
5	Simulate any Digital Input point and make sure ASE2000 receive the data.		

3.0 DNP3

No.	Procedure	OK	NO
1	Start by polling DNP3 through Main Channel (Ethernet1).		
2	Simulate any Digital Input signal and verify ASE2000 received the signal.		
3	Stop ASE2000 and move the LAN Cable from ETH1 to ETH2.		
4	Start polling DNP3 again through ETH2.		
5	Simulate any Digital Input point and make sure ASE2000 receive the data.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)			
Tester's Name:	TNB QAI's Name:			
Date:	Date:			



1.0 Limit of Authority

		Authority								
User	Data Viewing		Control Operation		Edit Configuration		Manage User		Security Setup	
Superadmin	YES		YES		YES		YES		YES	
Operator	YES		YES		NO		NO		NO	
Engineer	YES		NO		YES		NO		NO	
Viewer	YES		NO		NO		NO		NO	

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	