

1.0 RTU Power Up

No.	Test Parameter	Actual Reading	OK	NO
1	Panel Input Voltage (DC) = 110/48/30/24 Vdc			
2	Panel Input Voltage (AC) = 240 Vac			

No.	Inspection	OK	NO
1	The DC Lamp indication is 'ON' with GREEN LED.		
2	The Alarm Lamp indication is 'ON' with RED LED.		
3	The Dummy Breaker LED is 'OPEN = GREEN' or 'CLOSE = RED'.		
4	The panel light is 'ON' when door panel is opened. Panel light is 'OFF' when Door		
	Switch is pressed.		
5	The 3 Pin 13A Socket is functional and can be used.		

Tested By:	Witnessed By:		
(Signature/Official Stamp)	(Signature/Official Stamp)		
Tester's	TNB QAI's		
Name:	Name:		
Date:	Date:		