

3.0 Dummy Breaker and CES Functional Test

No.	Inspection	OK	NO
1	During CES ON:		
	Dummy Breaker LED turns GREEN when Dummy CB Open command is sent.		
2	During CES ON:		
	Dummy Breaker LED turns RED when Dummy CB Close command is sent.		
3	During CES OFF:		
	Dummy Breaker LED remain unchanged when Dummy CB Open command is sent.		
4	During CES OFF:		
	Dummy Breaker LED remain unchanged when Dummy CB Close command is sent.		

4.0 Buzzer Test

No.	Inspection	OK	NO
1	During CES ON:		
	Close the Panel Door. No Buzzer should be triggered.		
2	During CES OFF:		
	Close the Panel Door. Buzzer should be triggered.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name:	Name:
Date:	Date: